

# **Monthly Reporting**

Reporting Period: May 2023

Reference: MR/05/2023

Date: 5 June 2023





Email: **feedback**@bvirecovery.com
Website: **www.bvirecovery.vg**Pompoy Tortola Pior Park 1-2/E 52 Pior Park

Cyril B. Romney Tortola Pier Park, 1-2/F,52 Pier Park Drive-Unit 8 Wickham's Cay I, Tortola VG1110, Virgin Islands

# **Table of Acronyms**

BOQ Bill of Quantities

BVI EC British Virgin Islands Electricity Corporation

BVIPA British Virgin Islands Ports Authority

CDB Caribbean Development Bank

CSO Central Statistics Office

DGO Deputy Governor's Office

DWM Department of Waste Management

FCDO Foreign, Commonwealth and Development Office

GoVI Government of Virgin Islands

ITT Invitation to Tender

JVD Jost Van Dyke

MEYS Ministry of Education, Youth Affairs and Sports

MCW Ministry of Communication and Works

MHSD Ministry of Health and Social Development

MNRL Ministry of Natural Resources and Labour

NGO Non-Governmental Organisation

NPO Non-Profit Organisation

RDA Recovery and Development Agency

RDP Recovery to Development Plan

RRL Rehabilitation and Reconstruction Loan

RVIPF Royal Virgin Islands Police Force

SoR Statement of Requirement

SoW Scope of Works

TCP Town and Country Planning Department

ToR Terms of Reference

UKG United Kingdom Government

VfM Value for Money

VG Virgin Gorda

VISR Virgin Islands Shipping Registry

WSD Water and Sewerage Department

# **Table of Contents**

Table of Acronyms	3
Table of Figures	4
Introduction	5
Project Implementation	5
Project Status Highlights for May 2023	5
Ongoing Project Details	9
Recently Completed Projects	16
Supporting Project Implementation	
Funding	18
Communications	22
Community Engagement	
Performance Analysis	
RDA by the Numbers	
Operational Performance	
Portfolio Performance	
Value for Money Reports	
Value for Money Trends	
Implementation Progress – Projects Completed	
Implementation Progress – Sectoral Outcomes	36
Table of Figures	
Table 1: Projects in Planning and Procurement Phases	5
Table 2: Projects in Delivery Phase	7
Table 3: Recently Completed Projects	8
Table 4: Cash Funding and Expenditure by Project	18
Table 5: Events and Communications in May 2023	
Table 6: Budget Comparison	
Table 7: Schedule Comparison	
Table 8: VfM Reports for Completed Projects	
·	
Table 9: Implementation Progress – Completed Projects	
Table 10: Implementation Progress – Sectoral Outcomes	36

Date	Description
7 June 2023	First draft report completed
22 June 2023	First draft approved by RDA Board
27 June 2023	First draft sent to Office of Premier for review
12 July 2023	RDA receives feedback from Office of Premier/Ten (10) days elapse
14 July 2023	RDA finalises and publishes the report

# Introduction

The Virgin Islands Recovery and Development Agency's (RDA) Monthly Report presents the RDA's progress on implementation of projects, and tracks achievement of set goals, including regularly updated performance analyses. The RDA is committed to utilising processes which maximise achievement of Value for Money for the people of the Territory. This document reports on our progress and presents key indicators as evidence.

As well as project implementation, the RDA also pursues mandates for fundraising and capacity building. The following sections present key information on the RDA's progress in implementation of our three mandates.

# **Project Implementation**

## Project Status Highlights for May 2023

The following Tables present brief information on the current status of projects being implemented by the RDA, by implementation phase.

Table 1: Projects in Planning and Procurement Phases

083	091
ESLYN HENLEY RICHEZ LEARNING CENTRE	WEST END FERRY TERMINAL
CDB RRL	CDB RRL
MEYS	MCW

In May 2023, a community engagement strategy for deployment during the construction phase began to be drafted, ahead of construction start expected later this year. CDB's No Objection was received for this project's winning construction bidder in March 2023. A budget uplift will be required, as the winning bid will put the total project cost higher than the anticipated budget. While this project is ready for construction contract signature, in order for this to proceed the Magistrate's Court will have to relocate from its current location at the planned school site. Given that this move is not anticipated to happen before the end of July 2023, this project's progression to execution phase will be on hold pending the required relocation.

In May 2023, the proposal to Leadership in Energy and Environmental Design (LEED) certify the design for the Ferry Terminal was approved by the Ministry. While LEED certification has some cost implications, this credential would also demonstrate the Territory's commitment to greener and more resilient practices. Also in May, the Environmental and Social Management Plan for the terminal was submitted by the design consultant for review. Feedback from key stakeholders gleaned in part from the design team's on-site visit earlier this year is currently being used to finalise the detailed designs, based on a modified Classic Modern façade. Potential bidders are scheduled to submit prequalification documents for construction by early June. Following prequalification, the full procurement for construction of the Terminal is expected to be completed by the end of this year.

322	378 & 379	435
TRELLIS BAY WELCOME CENTRE	AGRICULTURE AND FISHING COMPLEX & FARMING RESERVOIR	NATIONAL CULTURAL CENTRE, ARCHIVES, LIBRARY AND MUSEUM
RDP - Tourism	RDP - Agriculture & Fisheries	RDP – Pride and Cultural Identity
PO	PO	PO
Following signature of a Deed of Contribution for this new project in March 2023 with the Tourist Board, in May, planning continued for this project, focused on refining the planned design. This project involves the reconstruction of an upgraded Welcome Centre near the docks at Trellis Bay to facilitate a comfortable space for persons traveling to other islands from Trellis Bay. The scope of works for the Welcome Centre is being discussed with key stakeholders for refinement.	A Statement of Requirement (SoR) has been drafted for each of these two projects. During May 2023, two (2) key stakeholder meetings were held with the Permanent Secretary of the Ministry of Natural Resources, the Director of Agriculture & Fisheries, and their team. The SoRs as drafted by the RDA were reviewed in detail and additional information provided by the PS and his team for inclusion with the amended SoRs. This, along with an upcoming site visit will	In May 2023, following agreement and sign-off on the drafted Statement of Requirement (SoR) for these project activities, further planning continued. Funding for initial planning has been reallocated from cancelled projects, thereby facilitating continuation of planning processes for this project, including confirming the requirement, initial stakeholder engagement, and conceptual drawings.

with an upcoming site visit will further inform the refined

SoRs.

Table 2: Projects in Delivery Phase

## JVD PRIMARY SCHOOL A MULTI-PURPOSE EDUCATIONAL **FACILITY**

541

#### RDP - Schools

#### **MEYS**

In May 2023, construction works on the Jost van Dyke Multipurpose Educational Facility continued, involving plastering of the ground and first floors as well as completion of rough-ins for electrical, plumbing and fire suppression to the roof slab. Construction of the timber roof structure also commenced in May. Feedback from stakeholder meetings has been incorporated into the construction and community engagement approach for this project, scheduled to be completed by the end of August 2023, in time for the new school year. Continued appeals for donor funding are expected to assist in supplementing the required GoVI contribution and in securing playground and other auxiliary facilities. Additional excavation for the driveway, parking lot and retaining walls is required and will commence in the coming weeks.

## JOINT MARINE **SHORE BASE**

177

#### Phase One

#### DGO

In May 2023, works on the Marine Base main building continued, with concrete poured for the first-floor slab, and staircases, and reinforced columns, lintels steel and formworks for the first floor were erected. A successful site visit with project updates was held on 23 May with the Governor, Premier and other senior officials. Ground floor mechanical, electrical and plumbing (MEP) works also commenced are in progress. Stakeholder communication continues to ensure stakeholders are consistently kept abreast of project progress and issues are speedily resolved. This project is scheduled to be completed by the end of the first quarter of 2024.

## **RENEWABLE ENERGY INSTALLATIONS**

192

#### RDP - Renewable Energy

#### MEYS, MHSD

to the high underground water table.

The concrete pads for the mobile power boxes, one at the Pier Park and the other at H. Lavity Stoutt Community College, have been constructed, and the units have been delivered and placed at the respective locations. Parts and installers for the required modification of the boxes are scheduled to be on-site by August 2023. Following construction and installation of the power boxes, these will be inspected and fully commissioned. Five (5) solar systems have thus far been successfully installed and commissioned on four primary schools and one clinic across the Territory.

370	152
WASTE MANAGEMENT SOLUTIONS	AO SHIRLEY RECREATION GROUNDS
RDP – Waste & Debris Management	Phase One
MHSD	MEYS
A decision on the way forward is awaited following visual presentation on options for relocation of the Tortola landfill to senior Government officials and the House of Assembly. Final written reports from the consultant are expected within June 2023. The	A recommendation to resolve contractual issues following contract revision for lights installation will be implemented. There have been significant delays in completion of this activity due to ongoing soil concerns requiring redesigned light
RDA will then formally present to the Ministry for	stanchion foundations to prevent upliftment due

consideration and decision on the way forward.

Table 3: Recently Completed Projects

122	143
ELMORE STOUTT HIGH SCHOOL	ANEGADA RECREATIONAL FACILITY
RDP – Schools	RDP - Recreation
MFYS	MFYS

On 3 January 2023, a grand opening ceremony was held on the ESHS campus for the four newly constructed buildings on the campus including two classroom blocks, a technical block, and an administration building. The opening of these buildings has enabled all ESHS students to be back on the main campus, resuming full-day schooling. The completion of this project marks the culmination of the largest project undertaken by the RDA. The defects and liabilities period for this project has been extended to the end of June 2023 to allow contractors to complete remaining project snags. Future plans for redevelopment of the ESHS main campus include construction of an auditorium and cafeteria.

In March 2023, the playground activity for the Anegada Recreation Facility reached substantial completion with installation of the artificial turf and the playground equipment. This activity will be handed over in the new school term, September 2023. Installation of bleacher seating and lighting is the envisioned next step for this project in the longer-term horizon. More nearterm, picnic benches have been donated and will be placed on the grounds to facilitate community gatherings.

# **Ongoing Project Details**

# AO Shirley Recreation Grounds Affairs and Sports Project: 152 Status: Delivery Start Date: October 2018 Original Budget: \$675,000 Cost Estimate: \$2,498,753 Ministry of Education, Youth Affairs and Sports Status: Delivery End Date: TBD Spend to Date: \$1,545,173

Outcome: "Restored educational and recreational facilities that provide a safe and secure

environment for learning and recreational activities"

#### Overview

The AO Shirley athletics and sports grounds project has been a priority project aimed at renovating the grounds to meet international accreditation standards as an IAAF Class 2 facility, so that the Territory can host national and international events. Required rehabilitation of the grounds has included installation of the new track, repairs to make the perimeter secure, installation of bathroom facilities, installation of lights to allow events after dark, repair to the spectator stands, and renovation of the clubhouse pavilion to provide meetings, events and changing facilities.

Several activities for this project have been completed, including the track, bathroom, wall and gates, trackside fence, and grandstand activities. Remaining are the lighting and pavilion activities to bring this overall project to completion.

Activity 5: Lighting Status: Delivery

A recommendation to resolve contractual issues following contract revision for lights installation will be implemented. There have been significant delays in completion of this activity due to ongoing soil concerns which have required redesigned light stanchion foundations aimed at preventing upliftment due to the high underground water table.





Activity 7: Pavilion Status: Planning

The scope of works for the pavilion is currently being revised to include additional requirements specified by the Ministry.

# Joint Marine Shore Base Project: 177 Status: Delivery Start Date: May 2019 End Date: February 2024 Original Budget: \$500,000 Cost Estimate: \$3,135,962 Spend to Date: \$840,625

**Outcome**: "Functioning law enforcement institutions and communication networks to restore a sense of safety and security and improved communications between agencies"

#### Overview

The Repair of the Marine Base aims at returning the facilities to functional condition following significant damage from 2017's storms. This project involves several activities including installation of fencing and gates, boat rack, and repairs to the main building and dock facilities. These repairs will support a joint Customs and Marine Police security capability.

#### **Status: Delivery**

In May 2023, works on the Marine Base main building continued, with concrete poured for the first-floor slab, staircases and armoury, and reinforced columns, lintels steel and formworks for the first floor were erected. A successful site visit with project updates was held on 23 May with the Governor, Premier and other senior officials. Ground floor mechanical, electrical and plumbing (MEP) works also commenced are in progress. Stakeholder communication continues to ensure stakeholders are consistently kept abreast of project progress and issues are speedily resolved. This project is scheduled to be completed by the end of the first quarter of 2024.









# **Waste Management Solutions**

# Ministry of Health and Social Development

Project: 370 Status: Delivery
Start Date: January 2020 End Date: TBD

**Spend to Date:** \$75,214

**Outcome**: "Improved facilities for processing waste on Tortola and Virgin Gorda to enable the environmentally sound processing of waste that protects the health of people and protects the environment."

#### Overview

The Government of the Virgin Islands has identified solid waste disposal as a priority issue and requires assistance to create a sanitary landfill and waste site rehabilitation, and to establish auxiliary services and a feasibility study, and make recommendations to ensure an evidence-based decision is made prior to the detailed design phase.

The objectives of this project are designed to shape a programme that will allow for the development of a sustainable and modern sanitary landfill that contributes to responsible, circular management of waste within the BVI. This will be done through the following:

- Investigation of available options for the BVI to manage its waste responsibly;
- Development of options into detailed designs;
- Procurement of construction services that will deliver the desired outcome within budget; and
- The management of delivery of the plan to ensure that the project is delivered on time, within cost, and to the specified quality.

The outputs from this technical assistance will provide the recommendations needed to develop the most responsible and cost-effective means to dispose of landfilled waste in the Territory for the next twenty (20) years. This work will allow for the design and ultimate contracting of a modern means for managing waste that will form part of a cohesive Waste Management Strategy.

#### **Status: Delivery**

A decision on the way forward is awaited following visual presentation on options for relocation of the Tortola landfill to senior Government officials and the House of Assembly. Final written reports from the consultant are expected within June 2023. The RDA will then formally present to the Ministry for consideration and decision on the way forward.



# Renewable Energy Installations

# MEYS/MHSD

Project: 192 Status: Delivery

Start Date: December 2020 End Date: August 2023

**Outcome**: "A more resilient energy system with lower electricity costs from the deployment of modern renewable energy technology, which combined with best-practice resource management, can deliver a stronger, smarter, greener, better Virgin Islands."

#### Overview

The Territory's electricity transmission and distribution network was severely damaged by passage of the 2017 storms. The time it took to restore power to key communities around the Territory highlighted the vulnerability of the electrical network. The RDA has secured funding from the FCDO through the Governor's Office to support the creation of community solar hubs. These will provide community access to electricity during periods of extended outage. The systems will provide solar energy to public buildings, including primary schools and clinics. These systems will offset components of these buildings' energy consumption bill and provide an opportunity for the benefits of renewable energy to be displayed to future generations and the larger community.

### **Status: Delivery**

The concrete pads for the mobile power boxes, one at the Pier Park and the other at H. Lavity Stoutt Community College, have been constructed, and the units have been delivered and placed at the respective locations. Parts and installers for the required modification of the boxes are scheduled to be on-site by August 2023. Following construction and installation of the power boxes, these will be inspected and fully commissioned. Five (5) solar systems have thus far been successfully installed and commissioned on four primary schools and one clinic across the Territory.



# Jost Van Dyke Multipurpose Education Facility

Project: 541

**Start Date**: September 2020

Original Budget: \$500,000 Cost Estimate: \$4,446,980

# Ministry of Education, Youth Affairs and Sports

**Status**: Delivery

End Date: August 2023

**Spend to Date:** \$2,163,250

**Outcome**: "Restored infrastructure for primary and secondary schools of the Virgin Islands to support full functionality and development of schools to meet education needs of children."

#### Overview

The Jost Van Dyke School was significantly damaged following passage of the hurricanes in 2017. Since then, challenges with the school have meant temporary relocation of staff and students to other properties on the island, as well as requiring classes to be held in temporary facilities. Following community consultation, a decision was made to relocate the school in order to make the building more resilient, given that the school was previously located in a flood-prone area, near the sea.

The Jost Van Dyke School is the only public school on Jost Van Dyke, and it has provided early childhood education (below Primary level) as well as other wider community services for this sister-island community. As such the redevelopment of this school is a priority for the Government, since it will address the needs of an underserved community in the Territory, in creating to Jost Van Dyke Multipurpose Education Facility.

#### **Status: Delivery**

In May 2023, construction works on the Jost van Dyke Multipurpose Educational Facility continued, involving plastering of the ground and first floors as well as completion of rough-ins for electrical plumbing and fire suppression to the roof slab. Construction of the timber roof structure also commenced in May. Feedback from stakeholder meetings has been incorporated into the construction and community engagement approach for this project, scheduled to be completed by the end of August 2023, in time for the new school year. Continued appeals for donor funding are expected to assist in supplementing the required GoVI contribution and in securing playground and other auxiliary facilities. Additional excavation for the driveway, parking lot and retaining walls is required and will commence in the coming weeks.







# Eslyn Henley Richez Learning Centre

Status: Planning

Project: 083

End Date: October 2024

Start Date: September 2019
Program: CDB RRL

**Spend to Date:** \$125,105

**Affairs and Sports** 

Ministry of Education, Youth

**Outcome**: "Improved climate resilient and socially-inclusive infrastructure and institutions in the transport, water and sewerage, governance, education and national security sectors in the

Virgin Islands."

#### Overview

This project aims to construct a new facility for the Eslyn Henley Richez Learning Centre, which is a Special Educational Needs facility, taking a holistic approach to the reconstruction. The envisioned facility will serve up to thirty students, and will be fully accessible, accommodating the needs of students who are severely autistic, mentally as well as physically challenged, and have a variety of learning disabilities.

#### **Status: Procurement**

In May 2023, a community engagement strategy for deployment during the construction phase began to be drafted, ahead of construction start expected later this year. CDB's No Objection was received for this project's winning construction bidder in March 2023. A budget uplift will be required, as the winning bid will put the total project cost higher than the anticipated budget. While this project is ready for construction contract signature, in order for this to proceed the Magistrate's Court will have to relocate from its current location at the planned school site. Given that this move is not anticipated to happen before the end of July of this year, this project's progression to execution phase will be on hold pending the required relocation.



# West End Ferry Terminal

# Ministry of Communication and Works

Project: 091 Status: Procurement
Start Date: April 2019 End Date: June 2024

Program: CDB RRL Spend to Date: \$347,530

**Outcome**: "Improved climate resilient and socially-inclusive infrastructure and institutions in the transport, water and sewerage, governance, education and national security sectors in the Virgin Islands."

#### Overview

The West End Ferry Terminal has been an important mode for travellers moving between the British Virgin Islands and the US Virgin Islands, as well as the sole hub for domestic travel between Jost Van Dyke and Tortola. This is a major access hub to the Virgin Islands with 170,000 passengers routing through this terminal in 2016. The destruction of the facility during hurricanes Irma and Maria presented challenges to travellers wishing to travel to the BVI.

The West End Ferry Terminal project aims to revitalise the terminal and enhance it to be a major port hub within the Virgin Islands.

## **Status: Planning**

In May 2023, the proposal to Leadership in Energy and Environmental Design (LEED) certify the design for the Ferry Terminal was approved by the Ministry. While LEED certification has some cost implications, this credential would also demonstrate the Territory's commitment to greener and more resilient practices. Also in May, the Environmental and Social Management Plan for the terminal was submitted by the design consultant for review. Feedback from key stakeholders gleaned in part from the design team's on-site visit earlier this year is currently being used to finalise the detailed designs, based on a modified Classic Modern façade. Potential bidders are scheduled to submit pre-qualification documents for construction by early June. Following prequalification, the full procurement for construction of the Terminal is expected to be completed by the end of this year.



# **Recently Completed Projects**

# Redevelopment of Elmore Ministry of Education, Youth Stoutt High School Affairs and Sports

Project: 122 Status: Completed

Start Date: October 2020 End Date: December 2022

Cost Estimate: \$15,041,000 Spend to Date: \$13,474,334

**Outcome**: "Restored infrastructure for primary and secondary schools of the Virgin Islands to support full functionality and development of schools to meet education needs of children."

#### Overview

The Redevelopment of the Elmore Stoutt High School (ESHS) project is a major project with several phases aimed at rehabilitating the entire ESHS campus, which is by far the largest public secondary school in the Territory. Following passage of 2017's storms, High School staff, teachers and students were displaced to the Clarence Thomas Building, where the Senior High School remained until January 2023.

The first phase of this project involved demolition of slabs on the main campus, and design and construction of additional buildings required to restore the campus. These buildings have facilitated relocation of the Senior High School to the main campus, comprising ten (10) large classrooms, 25 small classrooms, eight (8) bathrooms, a principal's office, an administrative office, and a staff lounge.

This project also envisions design and construction of another large building at the rear of the main campus, and installation of required school facilities, including green spaces, an auditorium and cafeteria.

#### **Status: Completed**

On 3 January 2023, a grand opening ceremony was held on the ESHS campus for the four newly constructed buildings on the campus including two classroom blocks, a technical block, and an administration building. The opening of these buildings has enabled all ESHS students to be back on the main campus, resuming full-day schooling. The completion of this project marks the culmination of the largest project undertaken by the RDA. The defects and liabilities period for this project has been extended to the end of June 2023 to allow contractors to complete remaining project snags. Future plans for redevelopment of the ESHS main campus include construction of an auditorium and cafeteria.





# Anegada Recreation Facility

# Ministry of Education, Youth Affairs and Sports

Status: Completed

End Date: March 2023

**Spend to Date:** \$250.649

Outcome: "Redeveloped community recreational facilities supporting community and school

recreation and national pride in sports."

#### Overview

**Project**: 143.01

Start Date: July 2020

Cost Estimate: \$296,011

The Anegada Recreation Facility project has aimed to rehabilitate the Anegada Recreation Grounds. The first activity under this project involved rubberised resurfacing of the basketball court in the facility; the second activity involved reconstruction of the facility's perimeter fencing; and the third activity involved procurement and installation of playground equipment.

The future outlook for this facility will potentially also include construction of bleacher seating, a club house, lighting, and bathroom facilities. Additional funding is sought for implementation of the remaining activities for this project.

### **Activity 1: Rubberised Resurfacing of the Basketball Court**

**Status: Completed** 

The basketball court surfacing activity has been completed, with the court demarcated and backboards and hoops installed.

# **Activity 2: Fencing Status: Completed**

Work on the perimeter fencing has been completed, including installation of required concrete beams, a new picket fence, metal chain link fencing, and double metal vehicular and pedestrian gates.

# Activity 3: Playground Status: Completed

In March 2023, the playground activity for the Anegada Recreation Facility reached substantial completion with installation of the artificial turf and the playground equipment. This activity will be handed over in the new school term, September 2023. Installation of bleacher seating and lighting is the envisioned next

step for this project in the longer-term horizon. More near-term, picnic benches have been donated and will be placed on the grounds to facilitate community gatherings.







# **Supporting Project Implementation**

# **Funding**

The overall recovery and development programme of the RDA is funded by a combination of grants from the Government of the Virgin Islands (GoVI), the UK Government's (UKG) Foreign, Commonwealth and Development Office (FCDO), and private donors.

The following Table details project funding and expenditure for RDA-implemented projects to date:

Table 4: Cash Funding and Expenditure by Project

Droinet		Fui	nding by Proje	Contracted			
Project #	Details	GoVI	GoVI – CDB RRL	UKG FCDO	Private Donors	Costs	Expenditure
	Redevelopment of						
122	ESHS	15,041,000	-	-	16,533	14,784,286	13,474,334
4.42	Anegada Recreational	456.044			4.40.042	240.225	250.640
143	Grounds	156,011	-	-	140,843	248,335	250,649
	Temporary school units, Musical						
147.00	Instruments	667,669	-	-	585,964	780,807	680,052
152	AO Shirley Grounds Repairs	2,498,753	-	-	180,000	1,418,182	1,545,173
177	Joint Marine Shore Base	1,620,998	_	420,998	_	3,009,595	840,625
	Renewable Energy			0,000		0,000,000	0.0,020
192	Installation	473,600	-	506,955	-	405,887	452,543
321	TBL Airport Expansion	50,000	-	-	-	-	2,028
	Solid Waste						
370	Management	404,000	-	-	-	460,110	75,214
	JVD Primary School, a Multi-Purpose						
541	Educational Facility	3,501,000	-	-	-	4,360,029	2,163,250
660	National Sewage Programme	80,000	-	-	-	-	11,123
145.00	BFJS Internal Walls	178,089	-	-	1,500	150,666	178,049
151	VG Sports Complex Repairs	1,324,203	-	-	50,000	1,104,040	1,288,983
163	Anegada Police Station	272,550	1	-	-	209,654	247,550
181	Repair of RT Police Station	1,665,060	-	657,339	-	759,007	827,114
185	Repairs to Virgin Gorda Police Station	27,998	-			21,540	27,998

Project		Funding by Project and Source			Contracted		
#	Details	GoVI	GoVI –	UKG	Private	Costs	Expenditure
	Halls of Justice (prev.		CDB RRL	FCDO	Donors		
060	Magistrates Court)	-	-	187,550	-	-	-
	Concept Note 1 - Long			·			
000.00	Bush Recreational	-	-	-	-	-	936
032	Priority Government Building Assessment	10,000	-	-	-	-	10,000
086	CDB Project - BFEC	7,783	-	-	-	14,500	7,783
120	External Clearance/ Temporary office space	2,458	-	-	-	-	2,458
124	CGB Dinhgy Dock Repair	767	-	-	-	-	767
135.01	Debris site fence repairs and signage	221	-	-	-	-	221
179	VHF Trucking network	100,000	-	79,966	-	73,460	39,180
184.00	Relocate Tortola Landfill	-	-	-	-	-	419
186.00	Installation of Incinerator Scrubber	7,486	-	-	-	-	7,486
188.00	MEP Designs for New Incinerator	983	-	-	-	-	983
551.00	Central Admin Complex	18,023	-	-	-	-	18,023
091.00	West End Ferry Terminal	316,800	-	-	-	120,606	74,863
103.02	VG Baths	214,340	-		-	177,272	214,341
108.01	Special Debris Clearance	650,234	-	562,949	84,000	736,289	650,234
133	Removal of all derelict boats	108,285	-	-	-	59,216	52,458
136	Sea markers, rock removal, cargo wall	419,895	-	-	-	404,275	419,895
146.00	ESHS Contracted Demolition	100,000	-	-	-	34,098	38,569
154	Temporary Housing (M&E for 15 Houses)	402,101	-	-	24,000	390,797	402,101
157	Repair of Homes	200,881	-	-	-	149,915	200,881
160.00	VG Admin Building	24,414	-	-	-	17,062	24,414
182.00	Virgin Gorda Police Barracks	887,045	-	339,799	-	863,025	887,045

Duning.		Funding by Project and Source			Combinate d		
Project #	Details	GoVI	GoVI –	UKG	Private	Contracted Costs	Expenditure
			CDB RRL	FCDO	Donors		
183	Jost Van Dyke Station	733,726	_	291,987	_	706,904	733,726
	Dismantling of Old	, , , , , , ,				, , , , , ,	
187.00	Incinerator	218,588	-	-	-	187,047	218,588
189.00	Marine Survey	280,311	_	146,678	_	234,268	145,740
203.00	marine survey	200,011		110,070		20 1,200	113)7 10
193	Estate House #1	714,897	-	-	-	338,363	688,282
000.00	CDB Consultants	-	614,402	-	-	1,032,900	938,394
	Project to be						
000.00	confirmed, MoF		630,285	-	-	-	-
000.01	Halls of Justice -		400.000				
060.01	Construction Halls of Justice -	-	400,000	-	-	-	-
060.02	Consultancy Contract	_	584,562	_	_	324,840	132,850
000.02	Eslyn Henley -		301,302			32 1,0 10	132,636
083.01	Construction	-	-	-	-	192,200	-
	Eslyn Henley -						
083.02	Consultancy Contract	-	461,025	-	-	-	125,105
	West End Ferry - Main						
091.01	Building West End Ferry -	-	-	-	-	-	5,789
091.02	Consultancy Contract	_	984,910	_	_	1,048,909	341,742
031.02	consultancy contract		301,310			1,0 10,303	311,712
180.09	Fish Bay Road	-	297,089	-	-	1,799,500	1,509,795
180.11	Consultancy Contract	-	268,500	_	_	84,000	496,805
	Asphaltic Concrete					,	,
180.12	Works (Fish Bay)	-	643,555	-	-	643,555	482,285
140.03	Reservoirs - Zion Hill	-	645,180	-	-	615,299	582,440
	Retaining Wall - Long						,
180.07	Trench	-	115,104	-	-	1,122,799	739,136
180.10	Asphaltic Concrete Works (6 sites)	-	-	_	_	390,858	393,620
	(5 5::50)					220,000	220,020
086.01	BFEC - Construction	-	2,457,500		-	2,039,577	1,876,330
086.02	BFEC - Consultancy Contract	-	68,360	-	_	_	107,568
230.02	- 3		22,333				20.,000
140.01	Reservoirs - Carrot Bay	-	2,099,603	-	-	1,899,338	1,837,686
140.02	Reservoirs - Long Bush	-	2,428,859	-	-	2,208,098	2,147,428

Project		Fu	Funding by Project and Source		Contracted		
#	Details	GoVI	GoVI – CDB RRL	UKG FCDO	Private Donors	Costs	Expenditure
	Reservoirs -						
140.04	Consultancy Contract	-	452,504	•	-	452,504	271,264
	Ridge Road - Hope Hill						
180.01	to Sabbath Hill	-	744,495	-	-	744,496	695,937
	Retaining Wall - Ballast						
180.03	Bay/Windy Hill	-	788,903	•	-	1,054,126	993,151
	Retaining Wall - Great						
180.04	Mountain 1	-	311,036	•	-	1,070,315	165,877
	Retaining Wall - Great						
180.05	Mountain 2	-	780,682	-	-	447,461	447,405
	Retaining Wall - Little						
180.06	Dix Hill	-	407,106	•	-	407,106	321,276
	Retaining Wall - Bob's						
180.08	Gas Station	-	300,616	•	-	494,308	345,069
	Other Govt Bldgs -						
200.01	Vanterpool	-	1,410,671	-	-	1,661,962	1,662,142
200.02	Other Govt Bldgs - Flax	-	1,432,551	-	-	1,220,918	1,266,144
	Other Govt Bldgs -						
200.03	North Sound	-	1,001,081	-	-	625,701	617,996
	Other Govt Bldgs -						
200.04	Consultancy Contract	-	411,927	-	-	411,927	185,233
	TOTAL	33,380,169	20,740,505	3,194,220	1,082,840	54,211,932	45,592,550

Alongside financial cash contributions, the RDA receives in-kind contributions. In-kind refers to goods and services contributed that do not involve money, such as items or services donated. To date, the RDA has contracted a total of \$1,149,350 in in-kind contributions.

Project/Initiative	Type of Funder	Value
Government of the Virgin Islands	GoVI	\$10,000
Elmore Stoutt High School	NGO/NPO	\$380,000
West End Ferry Terminal (CDB RRL)	NGO/NPO	\$225,000
Remove and dispose of derelict marine vessels	Private Company	\$175,000
Renewable Energy	Private Company	\$40,000
Renewable Energy	Private Company	\$20,000
Renewable Energy	Private Company	\$15,000
Strengthening Government Asset Management Capability	UKG	\$138,750
Special Debris Clearance	UKG	\$78,000
Special Debris Clearance	UKG	\$67,600
TOTAL	\$1,149,350	

Participation by private sector and non-governmental organisations is critical to a shared, sustainable recovery and development process.

# Communications

Table 5: Events and Communications in May 2023

Events	Date	Description
Official Site Visit   Joint Marine	23 May	RDA held site visit at the Joint Marine Shore Base
Shore Base		with Government Officials. Remarks were provided
		by the Premier, The Governor, Deputy Governor and
		an RDA Board Member Representative.

Videos	Date	Description
RDA Internship Programme	9 May	We are now accepting interns across nine areas of the RDA. Work with us and choose an internship in your area of interest!!
Highlight Video – Official Site Visit at the Joint Marine Shore Base	26 May	This week, the RDA held a site visit at the Joint Marine Shore Base were high-level government officials toured the active project site.

Social Media Posts	Date	Description
Stakeholder visit at the Joint	3 May	Engagement is an ongoing process throughout the
Marine Base Shore Building		project lifecycle and lies at the forefront of successful
		project implementation.
Clickable Link – West End Ferry	9 May	Clickable Link – Interested contractors are now invited
Terminal Contractor Pre-		to pre-qualify for the West End Ferry Terminal Project
Qualifications		
Progress Shots: Jost Van Dyke	9 May	The superstructure or 'Skeleton' of the Jost Van Dyke
Primary School - A Multi-Purpose		Primary School: A multi-purpose educational facility is
Educational Facility		preparing for its roof pour later this month.
Clickable Link – Vacancy Notice –	11 May	The Virgin Islands Recovery and Development Agency
Director of Programme Strategy		(RDA) invites suitably qualified professionals to apply
		for the post of: Director of Programme Delivery.
		Deadline 9 <sup>th</sup> June, 2023
Construction of the Joint Marine	11 May	'Turn your face towards the sun and let the shadows
Shore Base Building		fall behind you.'
		Formwork for the first-floor slab at the Joint Marine
		Shore Base Building is 95% completed.

Paint the Town Red! RDA	12 May	Even in the midst of delivering the receivery agenda we		
	12 May	Even in the midst of delivering the recovery agenda, we		
celebrates Red Cross Week 2023		pause to recognize the BVI Red Cross observance in		
5.1.5	1011	celebration of Red Cross Week 2023.		
RDA Survey – Fish Bay	16 May	We would love your feedback on the newly		
Rehabilitation Project		rehabilitated Fish Bay Road.		
RDA Internship Programme	16 May	The RDA is now accepting applications for the 2023-		
		2024 Internship Programme.		
March 2023 Monthly Report	16 May	Did you know that the RDA has successfully completed		
		just over half of it 79 assigned project interventions?		
		Learn about this and other facts in our latest monthly		
		report.		
Construction of JVD Multi-Purpose	16 May	Roof Pour at the JVD Multi-Purpose Educational Facility		
Education Facility				
Concrete Pour – Joint Marine	16 May	Photo Album: Concrete Pour at the Jost Van Dyke		
Shore Base		Multi-Purpose Educational Facility		
RDA Internship Programme	17 May	Internship Area - Business Administration		
RDA Internship Programme	18 May	How to Apply - Flyer		
RDA Internship Programme	19 May	Internship Area - Procurement		
RDA Internship Programme	19 May	Internship Area - Communications		
RDA Internship Programme	22 May	Internship Area – Environmental Management		
RDA Internship Programme	23 May	Internship Area – Project Management		
High-level Official Site Visit to the	23 May	His Excellency the Governor John J. Rankin CMG, the		
Joint Marine Shore Base		Premier of the Virgin Islands and Minister of Finance Dr.		
		the Honourable Natalio Wheatley and senior high-level		
		officials including the Deputy Governor Mr David D.		
		Archer, Jr. and members of the RDA Board visited the		
		Joint Marine Shore Base Building for an official site visit		
		on Tuesday, 23 May 2023.		
RDA Internship Programme	24 May	Internship Area - Finance		
RDA Internship Programme	25 May	Internship Area - Strategy		
RDA Internship Programme	26 May	Internship Area – Community Engagement		
Celiac Disease Awareness	26 May	Celiac Disease is a genetic autoimmune disorder in		
		which a person who suffers from this affliction can't		
		consume gluten, a protein found in wheat, rye and		
		barley.		

# **Community Engagement**

The Community Liaison Officer facilitates the participation of communities in the planning, design, implementation and monitoring phases of infrastructure projects, integrating social and gender considerations into the RDA programmes and projects, while managing stakeholders and liaising with the affected communities in a socially inclusive and gender-responsive manner.

# Overview – May 2023 Activities Stakeholder Engagements

Community or stakeholder engagement is done to increase community members' knowledge about a project and the project or programme being implemented. Engagement is also done to encourage members to share their local knowledge that can feed into the project design and implementation. This ensures ownership of a project and/or programme because community members are not only informed but involved in the process from inception to completion. It changes the narrative from being "theirs" to "ours".

A total of five (5) stakeholder engagements were either organised and attended, or recorded as having occurred, by the CLO during the month of May 2023.

# Grievance Redress System - May 2023

One (1) new grievance was logged during the month of May 2023.

# **Performance Analysis**

## RDA by the Numbers

The following Dashboard presents a snapshot of the RDA's achievements across the three (3) aspects of our mandate, namely: Project implementation, Funding, and Capacity Building.

The Cash Funding figure considers project funding across all sources including the Government of the Virgin Islands, the Caribbean Development Bank Rehabilitation and Reconstruction Loan, the UK Government, and private donors. From October 2022, the CDB RRL portion of the Cash Funding figure only includes actual funding received for implementation of projects under that loan.



As demonstrated above, since inception in 2018, the RDA has implemented over \$45 million worth of project activities across sectors in the Virgin Islands. These activities have resulted in improvements for the people of our Territory. The Dashboard below presents highlights of accomplishments of the RDA thus far in its journey, including both Output- (results immediately produced) as well as Outcome- (results achieved secondarily) level achievements of the Agency.




## Operational Performance

The RDA aims to maximise efficiency in operation, by closely managing resources required to deliver results to the people of the Virgin Islands. One of the measures used to assess the RDA's efficiency is the Agency's achieved ratio of operational expenditure to capital investment.

The RDA aims to meet the gold standard of 10% or less spent towards operational expenditure, and since inception, it has achieved an overall ratio of approximately 21% when total operational expenditure is examined in relation to total capital investment since inception of the Agency. The Chart below demonstrates the RDA's annual ratio of operational expenditure and capital investment since inception (from 2018 to 2022).

Of note, for the fiscal year 2022, the RDA was able to achieve a ratio of operational expenditure to capital investment of 10.4%, demonstrating an admirable level of operational efficiency in executing its project objectives. This achievement followed a consistent trajectory demonstrating decreased proportions of operational expenditure annually from 2018 to 2022.



## Portfolio Performance

During planning, a budget and schedule, as well as a list of expected results, are developed for each project to be implemented by the RDA. These expectations are adjusted, as required, over the project cycle. Each project is closely managed towards delivering value for money in terms of time, costs and results for the people of the Territory.


This section presents the RDA's performance against Budget and Schedule expectations, for the projects currently being implemented as part of the RDA's portfolio of projects.

#### Performance against Budget Expectations

The Table below presents original budgets, detailed planning budgets, and latest cost estimates for projects currently being implemented by the RDA, as well as variance analysis based on these figures.

Table 6: Budget Comparison

Project	Original Budget	Detailed Planning Budget	Latest Cost Estimate	Variance \$	
Anegada Recreation Facilities	160,000	275,064	296,011	(20,947)	
AO Shirley Recreation Grounds	675,000	1,500,000	2,498,753	(998,753)	
Joint Marine Shore Base	500,000	1,497,900	3,135,962	(1,638,062)	
Waste Management Solutions	3,000,000				
Renewable Energy Installations	418,400	418,400	473,600	(55,200)	
Jost Van Dyke Multipurpose Facility	500,000	4,408,426	4,446,980	(38,554)	
Eslyn Henley Richez Learning Centre	1,119,200	1,250,000	3,959,690	(2,709,690)	
West End Ferry Terminal	3,870,000				




#### Performance against Schedule Expectations

The Table below presents start dates as well as the original and latest adjusted scheduled end-dates for projects currently being implemented by the RDA.

Table 7: Schedule Comparison

Project	Start Date	Original End Date	Adjusted End Date
Anegada Recreation Facilities	20 Jul 2020	10 Dec 2021	27 Mar 2023
AO Shirley Recreation Grounds	7 Feb 2019	19 Jun 2020	Significantly Delayed
Joint Marine Shore Base	1 May 2019	1 Sep 2021	19 Feb 2024
Waste Management Solutions	25 Sep 2020	29 Aug 2024	Long Term
Renewable Energy Installations	1 Dec 2020	31 Mar 2022	31 Aug 2023
JVD Primary School, a Multi-Purpose Educational Facility	1 Sep 2020	31 Aug 2022	31 Aug 2023
Eslyn Henley Richez Learning Centre	12 Sep 2019	14 Sep 2022	31 Oct 2024
West End Ferry Terminal	3 Aug 2020	18 Nov 2022	30 Jun 2024

The following Chart demonstrates each ongoing project's performance against expected schedule timelines. An analysis of these projects' schedule performance reveals that all projects currently being implemented by the RDA are estimated to be completed after their expected schedule timeline. Both Schedule as well as Budget adjustments are often a result of changing requirements and scope variations from our client, the Government of the Virgin Islands.




# Value for Money Reports

Table 8: VfM Reports for Completed Projects

Project	Project	Programme	Month of	Overall VfM	VfM Report
Code	rioject	i rogramme	Completion	Score	VIIII Report
143	Anegada Recreational Facility	RDP – Recreation	April 2023	TBD	
122	Redevelopment of Elmore Stoutt High School	Education – Schools	December 2022	TBD	
185	VG Police Station Repairs	Security & Law Enforcement	May 2022	TBD	
193	Estate House #1	Security & Law Enforcement	March 2022	71.1/100	Estate House #1 VfM Report
151	VG Sports Complex (Jeffery Caines Arena)	Phase One	March 2022	65/100	A. Jeffrey Caines Sports Arena VfM Report
140	Water Network – Reservoirs & Meters	CDB RRL	December 2021	57.9/100	Water Network Improvement VfM
200	Vanterpool Admin Flax Admin Building North Sound Admin	CDB RRL	December 2021 March 2021 December 2020	92.5/100 75/100 67.5/100	Vanterpool Admin VfM Flax Admin VfM Report North Sound Admin VfM
163	Anegada Admin Building	Security & Law Enforcement	July 2021	84.2/100	Anegada Admin VfM Report
	Great Mountain		January 2021	79/100	Great Mountain VfM
	Ridge Road		May 2021	73.7/100	Ridge Road VfM
180	Ballast Bay	CDB RRL	June 2021	100/100	Ballast Bay VfM
	Bob's Gas Station		May 2021	92.1/100	Bob's Gas Station VfM
	Long Trench Fish Bay		December 2021 November 2022	84.2/100 TBD	Long Trench VfM
	Bregado Flax		November 2022	וסטו	Bregado Flax VfM
086	Educational Centre	CDB RRL	May 2021	72.5/100	Report
181	Road Town Police Station Phase II and Financial	Phase One	April 2021	73.7/100	Road Town Police Station VfM Report RTPS Phase II and
	Crimes Unit		May 2022	97.4/100	Financial Crimes Unit VfM Report
187	Incinerator Dismantling	Phase One	June 2020	73.7/100	Incinerator Dismantling VfM Report
136	Sea Markers	Phase One	June 2020	80/100	Sea Markers VfM Report
154	Temporary Homes	Phase One	March 2020	50/100	Temporary Homes VfM Report
189	Marine Survey	Phase One	February 2020	72.5/100	Marine Survey VfM Report
145	BFJS Internal Walls	Phase One	January 2020	50/100	BFJS VfM Report

Project Code	Project	Programme	Month of Completion	Overall VfM Score	VfM Report
103	Virgin Gorda Baths	Phase One	January 2020	60.5/100	VG Baths VfM Report
157	Repair to Damaged Homes	Phase One	January 2020	70/100	Repair to Damaged Homes VfM Report
147	ESHS - Temporary Classrooms ESHS CTL - Improvements	Phase One	September 2019 August 2019	80/100 70/100	ESHS Temporary Classrooms VfM Report ESHS CTL Improvements VfM Report
182	Virgin Gorda Police Barracks Repair	Phase One	July 2019	78.9/100	VG Police Barracks VfM Report
183	Jost Van Dyke Admin Building Repair	Phase One	August 2019	65.0/100	JVD Admin Building VfM Report
146	ESHS Demolition	Phase One	June 2019	100/100	ESHS Demolition VfM Report
160	VG Admin Building – Cleaning & Waltsco	Phase One	April 2019	N/A	N/A
108	Special Debris Clearance	Phase One	April 2019	64.7/100	Special Debris Clearance VfM Report

## Value for Money Trends



Based on a compendium of the Value for Money (VfM) Assessments conducted thus far on completed projects, an overall narrative has become clear. The RDA has generally been good at producing the outputs set out for it, and these outputs have generally led to expected broader outcomes. There is room for improvement in completing these projects within both the expected timeframe (Schedule), and within established time benchmarks (Time Efficiency). Additionally, it is clear that there is scope for improvement on project costing estimations, and on ensuring that end-products adequately meet user expectations (Quality). Based on these general findings and other specific lessons identified in individual VfM assessments, the RDA is employing time saving techniques and has aimed to better capture user requirements through more extensive planning efforts in early stages of project implementation.

# Implementation Progress - Projects Completed

The Recovery to Development Plan was designed to pursue achievement of specific outcome goals for the people of the Territory, within five distinct sectors.

Namely, these five sectors and their contributive subsectors are:

SECTOR	SUBSECTOR
	Education
	Housing
1) Cohesive and Empowered Society	Pride and Cultural Identity
	Social Protection
	Waste and Debris Management
2) Vibrant and Innovative Economy	Tourism
	Airports
2) Deciliant Infractructure	Roads
3) Resilient Infrastructure	Seaports
	Water and Sewerage
1) Nurtural and Sustainable Environment	Environmental Protection
4) Nurtured and Sustainable Environment	Renewable Energy
E) Cood Covernance	Model Good Governance
5) Good Governance	Security and Safety for All

Each project implemented by the RDA resides within a specific subsector and pursues the overarching outcome for that subsector. The table below demonstrates the RDA's progress to date in implementing assigned project interventions by subsector. Projects listed below have been assigned to the RDA through the Implementation Schedule based on the Recovery to Development Plan, as well as thereafter on an ad-hoc basis. It should be noted that the listed project interventions have not all yet been fully funded, but rather represent the expressed aspirations of the Government of the Virgin Islands for projects to be implemented by the RDA.

Table 9: Implementation Progress – Completed Projects

SUBSECTOR	OUTCOME STATEMENT	PROJECT INTERVENTIONS - IMPLEMENTATION SCHEDULE	PROJECTS COMPLETED	PERCENTAGE COMPLETION
AGRICULTURE AND FISHING	A strong and sustainable agricultural and fisheries sector that diversifies the economy, encourages the growth of small businesses, adds to the tourist offering	Agriculture and Fisheries Complex Farmers' Reservoir		0/2 0%

SUBSECTOR	OUTCOME STATEMENT	PROJECT INTERVENTIONS - IMPLEMENTATION SCHEDULE	PROJECTS COMPLETED	PERCENTAGE COMPLETION
	and promotes improved food security with less reliance on imported foods.			
AIRPORTS:	Enhanced airports that provide easier and greater air access to the Virgin Islands.	TBLI Airport		0/1 0%
EDUCATION:	An education system that is modern and well-resourced, providing opportunities for a highly skilled, globally competitive population that can participate and contribute to a sustainable Virgin Islands economy.	Bregado Flax Educational Centre ESHS Demolition ESHS Temporary Classrooms BFJS Internal Walls Redevelopment of Elmore Stoutt High School Jost Van Dyke Multipurpose Fac. Eslyn Henley Richez Learning Centre Isabella Morris School	Bregado Flax Educational Centre ESHS Demolition ESHS Temporary Classrooms BFJS Internal Walls Redevelopment of Elmore Stoutt High School	5/8 63%
ENVIRONMENTAL PROTECTION:	The protection and prioritisation of the environment for future generations, embedding environmentally sustainable approaches to the use of the terrestrial and marine environment.	Marine Survey	Marine Survey	1/1 100%
HOUSING:	Access to safe, healthy, affordable, resilient living spaces for all persons in the Territory.	Housing Repairs Temporary Housing Social Housing	Housing Repairs Temporary Housing	2/3 67%

SUBSECTOR	OUTCOME STATEMENT	PROJECT INTERVENTIONS - IMPLEMENTATION SCHEDULE	PROJECTS COMPLETED	PERCENTAGE COMPLETION
MODEL GOOD GOVERNANCE:	Effective and responsible governance of the Territory by adhering to the principles of integrity, accountability, transparency and improved effectiveness and efficiency in the delivery of public services.	VG Admin -Cleaning North Sound (John C. George) Admin Flax Admin Bldg Vanterpool Admin Anegada (Faulkner) Admin JVD Admin Bldg Environmental Health and Department of Waste Management Building	VG Admin -Cleaning North Sound (John C. George) Admin Flax Admin Bldg Vanterpool Admin Anegada (Faulkner) Admin JVD Admin Bldg	5/6 83%
PRIDE & CULTURAL IDENTITY:	Diversity of the Territory's cultural identity and heritage showcased with promotions of culture, history and traditions, and cultivation of talent, arts, sports, and creative industries.	AO Shirley Recreation Grounds A. Jeffery Caines Sports Arena Anegada Recreation Facilities National Cultural Centre, Archives, Library and Museum HLSCC Aquatic and Fitness Centre Restore museums, historical and heritage sites	A. Jeffrey Caines Sports Arena	1/6 17%
RENEWABLE ENERGY:	A more resilient energy system with lower electricity costs from the deployment of modern renewable energy technology, which combined with best-practice resource management, can deliver a stronger, smarter, greener, better Virgin Islands.	Leonora Delville Ivan Dawson Jost van Dyke Enis Adams Francis Lettsome Power Boxes	Leonora Delville Ivan Dawson Jost van Dyke Clinic Enis Adams Francis Lettsome	5/6 83%

SUBSECTOR	OUTCOME STATEMENT	PROJECT INTERVENTIONS - IMPLEMENTATION SCHEDULE	PROJECTS COMPLETED	PERCENTAGE COMPLETION
ROADS:	High quality road network and coastal defenses with resilient designs based on climate risk factors, flood risk mapping, and supplies from recycled materials.	Great Mountain I Great Mountain II Hope to Sabbath Little Dix Hill Bob's Gas Station Ballast Bay Long Trench Fish Bay Brewers Bay to Luck Hill Joe's Hill Road Nail Bay Road VG Johnson's Ghut Road Sebastian's by the Sea to Long Bay Road Cane Garden Bay Road from Soldier's Hill to the Wedding Territorial Retaining Structures	Great Mountain I Great Mountain II Hope to Sabbath Little Dix Hill Bob's Gas Station Ballast Bay Long Trench Fish Bay Asphaltic Works	8/15 53%
SEAPORTS:	Rehabilitated and expanded port facilities and services throughout the Territory.	Sea Markers West End Ferry Terminal Anegada Setting Point Jetty Jost Van Dyke Port	Sea Markers	1/4 25%
SECURITY & SAFETY FOR ALL:	Provision of safety, security and rights of our people and strengthened borders through law enforcement capability, resources and engagement.	Road Town Police Station VG Police Barracks Estate House #1 Joint Marine Shore Base VG Police Station VHF Trunking Network Halls of Justice Police Headquarters	Road Town Police Station VG Police Barracks Estate House #1 VG Police Station	4/8 50%

SUBSECTOR	OUTCOME STATEMENT	PROJECT INTERVENTIONS - IMPLEMENTATION SCHEDULE	PROJECTS COMPLETED	PERCENTAGE COMPLETION
SOCIAL PROTECTION:	A social protection system that guarantees basic needs are met for all and provides risk protection, social care, and social assistance	Brewer's Bay Community Centre Cane Garden Bay Community Centre Adina Donovan Home Expansion VG Elderly Home Safe Haven Transitional Centre		0/5 0%
TOURISM:	Improved tourism product that is aesthetically appealing and provides an enhanced experience to our visitors.	VG Baths Trellis Bay Welcome Centre Derelict Marine Vessels Copper Mine Point Ruins	VG Baths	1/4 25%
WASTE & DEBRIS MANAGEMENT:	Comprehensive waste management with effective waste collection and disposal.	Special Debris Clearance Incinerator Dismantling Relocate Tortola Landfill Solid Waste Management	Special Debris Clearance Incinerator Dismantling	2/4 50%
WATER & SEWERAGE:	A more effective water and sewerage infrastructure with an efficient supply of water and distribution systems, equitable access to a reliable water supply, and an improved sewerage network.	Long Bush Reservoirs & Metering Carrot Bay Reservoirs & Metering Zion Hill Reservoirs & Metering Upgrade and expand water supply and distribution network	Long Bush Reservoirs & Metering Carrot Bay Reservoirs & Metering Zion Hill Reservoirs & Metering	3/4 75%
TOTAL				40/79 51%

# Implementation Progress – Sectoral Outcomes

The following are the outcome goals by subsector, with a list of project interventions which the RDA has pursued since inception, as well as specific related outcome indicators monitored as evidence of progress within each subsector:

Table 10: Implementation Progress – Sectoral Outcomes

SUBSECTOR: • Project Interventions	OUTCOME STATEMENT		INDICATOR
AGRICULTURE AND FISHING:  • Agriculture and Fisheries Complex • Farmers' Reservoir	A strong and sustainable agricultural and fisheries sector that diversifies the economy, encourages the growth of small businesses, adds to the tourist offering and promotes improved food security with less reliance on imported foods.	Millions \$ contribution of agriculture and fishing to Gross Domestic Product  (Source: CSO)	2 1.5 1 0.5 0 2017 2018 2019 2020
AIRPORTS:  • TBLI Airport	Enhanced airports that provide easier and greater air access to the Virgin Islands.	Passenger arrivals by air (Source: CSO)	150,000 100,000 50,000 0 2017 2018 2019 2020 2021 2022

SUBSECTOR: • Project Interventions	OUTCOME STATEMENT		INDICATOR
EDUCATION:  Bregado Flax  Temporary Classrooms  Redevelopment of Elmore Stoutt High School  Jost Van Dyke School  Eslyn Henley Richez Learning Centre  Isabella Morris School	An education system that is modern and well-resourced, providing opportunities for a highly skilled, globally competitive population that can participate and contribute to a sustainable Virgin Islands economy.	Proportion of students in schools fully repaired and equipped with modern facilities to meet education needs  (Source: MEYS)	Jan-19 0 08 080 090 090 090 090 090 090 090 0
ENVIRONMENTAL PROTECTION:  • Marine Survey	The protection and prioritisation of the environment for future generations, embedding environmentally sustainable approaches to the use of the terrestrial and marine environment.	Enhanced regulatory and enf to protect the environment	orcement laws and policies implemented
HOUSING:  • Housing Repairs  • Temporary Housing	Access to safe, healthy, affordable, resilient living spaces for all persons in the Territory.	Vulnerable households having housing needs met (Source: RDA Project Managers)	15 10 5 0 2018 2019 2020

SUBSECTOR: • Project Interventions	OUTCOME STATEMENT		INDICATOR
MODEL GOOD GOVERNANCE:  North Sound (John C. George) Admin  Flax Admin Bldg  Vanterpool Admin  Anegada (Faulkner) Admin  JVD Admin Bldg  Environmental Health & Waste Management Bldg	Effective and responsible governance of the Territory by adhering to the principles of integrity, accountability, transparency and improved effectiveness and efficiency in the delivery of public services.	Proportion of public servants working in safe, acceptable facilities  (Source: DGO)	96 95.5 95 94.5 94 93.5 2018 2019 2020
PRIDE & CULTURAL IDENTITY:  • AO Shirley Recreation Grounds  • A. Jeffery Caines Sports Arena  • Anegada Recreation Facilities  • National Cultural Centre, Archives, Library and Museum  • HLSCC Aquatic and Fitness Centre	Diversity of the Territory's cultural identity and heritage showcased with promotions of culture, history and traditions, and cultivation of talent, arts, sports, and creative industries.	Able to host regional and international sporting events	
RENEWABLE ENERGY: • Renewable Energy Installations	A more resilient energy system with lower electricity costs from the deployment of modern renewable energy technology.	Gallons of fossil fuel imports, per capita (Source: CSO)	1,000.00 800.00 600.00 400.00 200.00 - 2016 2017 2018 2019 2020

SUBSECTOR: • Project Interventions	OUTCOME STATEMENT		INDICATOR
SOCIAL PROTECTION:  • Brewer's Bay Community Centre  • Cane Garden Bay Community Centre  • Adina Donovan Home Expansion  • VG Elderly Home  • Safe Haven Transitional Centre	A social protection system that guarantees basic needs are met for all and provides risk protection, social care, and social assistance.	Community centres available for community use and/or use as emergency shelters	
ROADS:  • Great Mountain I  • Great Mountain II  • Hope to Sabbath  • Little Dix Hill  • Bob's Gas Station  • Ballast Bay  • Long Trench  • Fish Bay  • Asphaltic Works	High quality road network and coastal defenses with resilient designs based on climate risk factors, flood risk mapping, and supplies from recycled materials.	Miles of well-designed road network  (Source: RDA Project Managers)	0.8 0.6 0.4 0.2 0 2019 2020 2021 2022
SEAPORTS:  • Sea Markers  • West End Ferry Terminal	Rehabilitated and expanded port facilities and services throughout the Territory.	Passenger arrivals by sea (Source: CSO)	400,000 300,000 200,000 100,000 - 2017 2018 2019 2020 2021 2022

SUBSECTOR:  • Project Interventions	OUTCOME STATEMENT		INDICATOR
SECURITY & SAFETY FOR ALL:  • Road Town Police Station  • VG Police Barracks  • VG Police Station  • Estate House #1  • Joint Marine Shore Base  • Halls of Justice	Provision of safety, security and rights of our people and strengthened borders through law enforcement capability, resources and engagement.	Police facilities equipped with modern facilities to meet needs  (Source: RVIPF)	100% 50% 0% 2018 2019 2020 2021
TOURISM: • VG Baths • Trellis Bay Welcome Centre	Improved tourism product that is aesthetically appealing and provides an enhanced experience to our visitors.	Tourism expenditure estimate  (Source: CSO)	600,000,000 400,000,000 200,000,000 2018 2019 2020 2021 2022
WASTE & DEBRIS MANAGEMENT:  • Special Debris Clearance  • Incinerator Dismantling  • Solid Waste Management	Comprehensive waste management with effective waste collection and disposal.	Tons of waste recycled  (Source: GoVI Budget – DWM)	200 150 100 50 0 2020 2021
WATER & SEWERAGE:  • Long Bush Reservoirs & Metering  • Carrot Bay Reservoirs & Metering  • Zion Hill Reservoirs & Metering	A more effective water and sewerage infrastructure with an efficient supply of water and distribution systems, equitable access to a reliable water supply, and an improved sewerage network.	Gallons of useable water storage installed in Territory  (Source: RDA Project Managers)	2,000,000 1,500,000 500,000 Decra Rapina Junia Rusa Octab Decra